

Upson County Courthouse Roof Replacement

PROJECT MILESTONE SCHEDULE

PPI PROJECT: A19-282

PPI Project No. P18-255 | *Updated November 20, 2019*

Construction Documents (1540) - COMPLETED	6 Weeks
Kick-off Meeting (PPI Conference Room B)	7/1/2019
50% Consultants Drawings Due to PPI	7/18/2019
50% PPI Redlines Due to Consultants	7/24/2019
100% Drawings and Specifications Due to PPI for Permitting	8/8/2019
Release for Permitting Deadline	8/13/2019
Bidding & Procurement Phase (1560) - COMPLETED	9 Weeks
Advertisement for Bidding	9/12/2019
Pre-Bid Conference (Mandatory)	9/19/2019
Deadline for Questions & Substitutions	10/10/2019
Bid Opening	10/17/2019
Contract Award & Execution (Notice of Re-Bidding Provided by Owner)	11/13/2019
Re-Bidding & Procurement Phase (1560A)	7 Weeks
Conform Bid Phase 1 Documents (Bidder Questions & Substitutions)	12/12/2019
Advertisement for Bidding	12/12/2019
Pre-Bid Conference (Non-Mandatory)	12/19/2019
Deadline for Questions & Substitutions	1/9/2020
Bid Opening	1/16/2020
Contract Award & Execution	1/31/2020
Construction Phase (1570)	56 Weeks
Notice to Proceed	2/7/2020
Approval of all Submittals including Cupola Engineering & Shop Drawings	5/1/2020
Mobilization on site	8/21/2020
Demolition, Roof Repairs & Flashings, Prep Base for Cupola Complete	1/8/2021
Cupola Installation	1/8/2021
Site cleanup, punchlist & Demobilization	2/5/2021
Substantial Completion	2/5/2021
Final Completion	3/8/2021